

CONTRACTOR: T&S Intermodal Maintenance, Inc. (T&S West)
ADDRESS: P.O. Box 1592
Linden, CA 95236

CITY OF BURLINGAME
PAYMENT NO. 3 - FINAL PAYMENT
FIRE STATION 34 MISCELLANEOUS IMPROVEMENTS PROJECT

DATE : March 14, 2025
FOR THE MONTH OF : February
CONTRACT ORDER # 323779

CITY PROJECT NO. 86910											
ITEM :		UNIT :	BID :	UNIT :	BID :	QUANTITY :	AMOUNT :	PREVIOUS :	AMOUNT :		
# :	ITEM DESCRIPTION	PRICE :	QUANTITY :	SIZE :	AMOUNT :	TO DATE :	TO DATE :	PAID :	THIS PMT.		
1	: Fence	\$ 37,933.96	1	LS	\$ 37,933.96	1.00	\$ 37,933.96	\$ 36,037.26	\$ 1,896.70		
2	: Section 01	\$ 65,161.49	1	LS	\$ 65,161.49	1.00	\$ 65,161.49	\$ 32,580.75	\$ 32,580.74		
3	: Section 02	\$ 1,290.82	1	LS	\$ 1,290.82	1.00	\$ 1,290.82	\$ 1,290.82	\$ -		
4	: Section 06	\$ 16,316.58	1	LS	\$ 16,316.58	1.00	\$ 16,316.58	\$ 16,316.58	\$ -		
5	Section 07	\$ 729.78	1	LS	\$ 729.78	1.00	\$ 729.78	\$ 729.78	\$ -		
6	Section 09	\$ 28,394.74	1	LS	\$ 28,394.74	1.00	\$ 28,394.74	\$ 26,975.00	\$ 1,419.74		
7	Section 26	\$ 30,357.25	1	LS	\$ 30,357.25	1.00	\$ 30,357.25	\$ 6,071.45	\$ 24,285.80		
8	: Tower	\$ 70,265.15	1	LS	\$ 70,265.15	1.00	\$ 70,265.15	\$ 14,053.03	\$ 56,212.12		
SUBTOTAL					\$ 250,449.77	\$ 250,449.77	\$ 134,054.67	\$ 116,395.10			
PROJECT TOTAL					\$ 250,449.77	\$ 250,449.77	\$ 134,054.67	\$ 116,395.10			

CHANGE ORDERS		:	CCO UNIT	:	CCO	:	UNIT	:	BID	:	QUANTITY	:	:	AMOUNT	:	PREVIOUS	:	AMOUNT	
#	:	DESCRIPTION	:	PRICE	:	QUANTITY	:	SIZE	:	AMOUNT	:	TO DATE	:	:	TO DATE	:	PAID	:	THIS PMT.
*****		:	*****	:	*****	:	*****	:	*****	:	*****	:	*****	:	*****	:	*****	:	*****
1	:	Paint Tower	:	\$19,497.00	:	1	:	LS	:	\$ 19,497.00	:	1.00	:	:	\$ 19,497.00	:		:	\$ 19,497.00
CHANGE ORDERS TOTAL		:	\$19,497.00	:		:		:	\$ 19,497.00	:		:	:	\$ 19,497.00	:	\$ -	:	\$ 19,497.00	

DEDUCTIONS:	DATE	SUBTOTAL	\$ 269,946.77	\$ 134,054.67	\$ 135,892.10
PREPARED BY: MARIE GALVIN	7/21/2025	LESS FIVE (5%) PERCENT RETENTION	\$ (13,497.34)	\$ (6,702.73)	\$ 6,794.60
CHECKED BY:	7/21/25	SUBTOTAL WITHOUT DEDUCTIONS	\$ 256,449.43	\$ 127,351.94	\$ 129,097.50
APPROVED BY:		AMOUNT DUE FROM CONTRACTOR	\$ -	\$ -	\$ -
		TOTAL THIS PERIOD	\$ 256,449.43	\$ 127,351.94	\$ 129,097.50



Project	<u>BURLINGAME FIRE DEPARTMENT TI</u>
T&S Job No.	<u>405041.903</u>
Owner	<u>CITY OF BURLINGAME</u>
Progress Pay Estimate #	<u>3</u>
Work Completed Thru	<u>3/31/2025</u>

#	Description	Qty	UM	Contract Unit Price	Contract Amount	To Date Qty	To Date Amount	Previous Qty	Previous Amount	Current Qty	Current Amount
1.	FENCE	1	LS	\$37,933.96	\$37,933.96	1.00	37,933.96	0.95	36,037.26	0.05	1,896.70
2.	SECTION - 01	1	LS	\$65,161.49	\$65,161.49	1.00	65,161.49	0.50	32,580.75	0.50	32,580.74
3.	SECTION - 02	1	LS	\$1,290.82	\$1,290.82	1.00	1,290.82	1.00	1,290.82	0.00	0.00
4.	SECTION - 06	1	LS	\$16,316.58	\$16,316.58	1.00	16,316.58	1.00	16,316.58	0.00	0.00
5.	SECTION - 07	1	LS	\$729.78	\$729.78	1.00	729.78	1.00	729.78	0.00	0.00
6.	SECTION - 09	1	LS	\$28,394.74	\$28,394.74	1.00	28,394.74	0.95	26,975.00	0.05	1,419.74
7.	SECTION - 26	1	LS	\$30,357.25	\$30,357.25	1.00	30,357.25	0.20	6,071.45	0.80	24,285.80
8.	TOWER	1	LS	\$70,265.15	\$70,265.15	1.00	70,265.15	0.20	14,053.03	0.80	56,212.12
					<u>\$250,449.77</u>		<u>\$250,449.77</u>		<u>\$134,054.67</u>		<u>\$116,395.10</u>
CHANGE ORDERS											
1.	PAINT TOWER	1	LS	\$19,497.00	\$19,497.00	1.00	19,497.00	0.00	0.00	1.00	19,497.00
2.					\$0.00	0.00	0.00	0.00	0.00	0.00	0.00
3.					\$0.00	0.00	0.00	0.00	0.00	0.00	0.00
4.					\$0.00	0.00	0.00	0.00	0.00	0.00	0.00
5.					\$0.00	0.00	0.00	0.00	0.00	0.00	0.00
					<u>\$19,497.00</u>		<u>\$19,497.00</u>		<u>\$0.00</u>		<u>\$19,497.00</u>
Totals					\$269,946.77		\$269,946.77		\$134,054.67		\$135,892.10

Project Manager Approval _____

Date _____

Amount Complete to Date	269,946.77
Previous Amount Complete	<u>134,054.67</u>
Current Amount Complete	135,892.10
Less Retention (5%)	<u>6,794.60</u>
Current Amount Due	129,097.50