



STAFF REPORT

AGENDA NO: 9b

MEETING DATE: March 2, 2026

To: Honorable Mayor and City Council

Date: March 2, 2026

**From: Chris Lamm, Director of Public Works – (650) 558-7230
Andrew Yang, Senior Civil Engineer – (650) 558-7271**

Subject: Adoption of a Resolution Accepting the 2025 Street Resurfacing Program, City Project No. 86970, by G. Bortolotto & Company, Inc., in the Amount of \$1,956,123.10

RECOMMENDATION

Staff recommends that the City Council adopt the attached resolution accepting the 2025 Street Resurfacing Program, City Project No. 86970, by G. Bortolotto & Company, Inc., in the amount of \$1,956,123.10.

BACKGROUND

On July 7, 2025, the City Council awarded the 2025 Street Resurfacing Program to G. Bortolotto & Company, Inc., in the amount of \$1,783,783 (City Council Resolution No. 078-2025).

The 2025 Street Resurfacing Program scope included performing asphalt concrete “dig-out” repairs, surface milling, asphalt concrete overlay, traffic markings, traffic striping, concrete improvements, and other related work on the following streets.

- Cananea Place – Cananea Avenue to End
- Chapin Avenue – Chapin Lane to El Camino Real
- Clovelly Lane – Westmoor Road to End
- Crescent Avenue – Ralston Avenue to Barroilhet Avenue (Dig-out Repairs Only)
- Donnelly Avenue – Primrose Road to Lorton Avenue
- Escalante Way – Atwater Drive to Rivera Drive
- Gilbreth Road – Cowan Road to Mahler Road
- Hamilton Lane – Westmoor Road to End
- Hinckley Road – Gilbreth Road to Bayshore Highway
- Howard Avenue – Occidental Avenue to El Camino Real
- Killarney Lane – Westmoor Road to End
- Meadow Lane – Rosedale Drive to End
- Neuchatel Avenue – Willborough Place to Oak Grove Avenue
- Occidental Avenue – Bellevue Avenue to Barroilhet Avenue
- Ralston Avenue – Pepper Avenue to El Camino Real

- Victoria Road – Howard Avenue to Peninsula Avenue (Dig-out Repairs Only)

In addition to street resurfacing, the Public Works Corporation Yard Guest Parking Lot at 1361 N. Carolan Avenue (\$20,513.50) and City Parking Lot C located on Donnelly Avenue between Primrose Road and Lorton Avenue (\$142,702.64) were improved as part of the project.

DISCUSSION

The project has been successfully completed to the City’s satisfaction, with all major work finalized in accordance with the City’s approved plans and specifications. The final project construction cost for G. Bortolotto & Company, Inc. is \$1,956,123.10, which is \$172,340.10 (approximately 9.7%) above the original contract award. This increase is within the 15% contingency authorized by the City Council.

The additional costs are related to increased field quantities and the repaving of additional streets including Chapin Avenue, Crescent Avenue (dig-out repairs only), Escalante Way, Howard Avenue, and Ralston Avenue (between Occidental Avenue and El Camino Real). These were added due to low pavement condition index and favorable bid prices. Humboldt Road and Rollins Road (dig-out repairs only) were removed from the project to coordinate with upcoming PG&E utility improvements. PG&E will complete the pavement restoration following their work on Humboldt Road, resulting in cost savings to the City.

FISCAL IMPACT

The following are the estimated final construction expenditures:

Construction	\$1,956,123
Construction Management & Inspection	\$78,547
Engineering Design & Administration	\$125,330
Total	\$ 2,160,000

Funding Availability

There are adequate funds available in the City’s Capital Improvement Program for Streets, City Parking Lots, and Facilities Parking Lots Resurfacing Funds to cover the estimated final construction expenditures. Below is a breakdown of the estimated final construction expenditures associated with each fund in relation to this project.

CIP 86970 – 2025 Street Resurfacing Project	\$1,996,783
CIP 83621 – City Parking Lot Resurfacing (Lot C)	\$142,703
CIP 84650 – Facilities Parking Lot Resurfacing	\$20,514
Total	\$ 2,160,000

Exhibits:

- Resolution
- Project Location Map

- Final Progress Payment